EXTENSION OF TIME PROPOSAL

1	Name of Work	Contruction of RO Plant in chowdeshwari ward no 02 of yelahanka Sub division.
2	Amount of Work Portion	Rs 14.29 lakhs
3	Estimated Cost	Rs 50.00 lakhs
4	Name of Contractor	Sri Chethan P
5	Agreement No	EE(YNK D) E-PMT - 10 /W O/ 00252 /2019-20 DI , 29-02-2020
6	No and date under which work order issued	EE(YNK D) E-PMT - 10 /W O/ 00252 /2019-20 DI , 29-02-2020
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	2/5/2020
9	Date of receipt of application in the sub division office	2/5/2020
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	EWE for foundation and SSM work done
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	104 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed	yes
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period,
18	Probable time required for completion of remaining work	104 days
19	Cost of work charged establishment charged on the work after the expairy of original period	

20	Whether notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	
22	Remarks of the EE with the daily rate of penalty proposed	Due to COVID-19, the Extention of time may given without imposing Penalty.

Assistant Engineer

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64

Executive Engineer
Yelahanka Division Bangalore-64